

Nota de Serviço Terraplenagem

C & D - TOPOGRAFIA
ENGENHARIA E CONSTRUÇÃO

trecho: estacas 0+000 0+850

Obra: São Bento

Estaca	LADO ESQUERDO		EIXO			LADO DIREITO	
	BORDO DO PAVIMENTO		COTA	COTA	ALTURA	BORDO DO PAVIMENTO	
	COTA	DISTÂNCIA	TERRENO	PROJETO	(C-) (A+)	COTA	DISTÂNCIA
0+000.000	105.688	3.50	105.758	105.758	0.000	105.688	3.50
0+020.000	105.250	3.50	104.881	105.320	0.439	105.250	3.50
0+040.000	104.540	3.50	104.032	104.610	0.578	104.540	3.50
0+060.000	103.708	3.50	103.313	103.778	0.465	103.708	3.50
0+080.000	102.940	3.50	102.573	103.010	0.437	102.940	3.50
0+100.000	102.390	3.50	101.974	102.460	0.486	102.390	3.50
0+120.000	102.062	3.50	101.602	102.132	0.530	102.062	3.50
0+140.000	101.958	3.50	101.600	102.028	0.428	101.958	3.50
0+160.000	102.000	3.50	101.727	102.070	0.343	102.000	3.50
0+180.000	102.044	3.50	101.557	102.114	0.557	102.044	3.50
0+200.000	102.243	3.50	101.865	102.313	0.448	102.243	3.50
0+220.000	103.266	3.50	102.762	103.336	0.574	103.266	3.50
0+240.000	104.553	3.50	104.073	104.623	0.550	104.553	3.50
0+260.000	104.928	3.50	104.431	104.998	0.567	104.928	3.50
0+280.000	105.175	3.50	104.780	105.245	0.465	105.175	3.50
0+300.000	105.630	3.50	105.145	105.700	0.555	105.630	3.50
0+320.000	106.810	3.50	106.210	106.880	0.670	106.810	3.50
0+340.000	108.724	3.50	108.051	108.794	0.743	108.724	3.50
0+360.000	110.901	3.50	110.177	110.971	0.794	110.901	3.50
0+380.000	112.673	3.50	112.196	112.743	0.547	112.673	3.50
0+400.000	113.543	3.50	113.057	113.613	0.556	113.543	3.50
0+420.000	113.509	3.50	113.087	113.579	0.492	113.509	3.50
0+440.000	112.836	3.50	112.607	112.906	0.299	112.836	3.50
0+460.000	112.138	3.50	111.883	112.208	0.325	112.138	3.50
0+480.000	111.439	3.50	111.105	111.509	0.404	111.439	3.50
0+500.000	110.741	3.50	110.274	110.811	0.537	110.741	3.50
0+520.000	110.042	3.50	109.629	110.112	0.483	110.042	3.50
0+540.000	109.262	3.50	108.964	109.332	0.368	109.262	3.50
0+560.000	108.074	3.50	107.592	108.144	0.552	108.074	3.50
0+580.000	106.552	3.50	105.905	106.622	0.717	106.552	3.50
0+600.000	105.037	3.50	104.636	105.107	0.471	105.037	3.50
0+620.000	104.117	3.50	103.939	104.187	0.248	104.117	3.50
0+640.000	104.010	3.50	103.667	104.080	0.413	104.010	3.50
0+660.000	104.213	3.50	103.733	104.283	0.550	104.213	3.50
0+680.000	104.415	3.50	104.269	104.485	0.216	104.415	3.50
0+700.000	104.618	3.50	104.495	104.688	0.193	104.618	3.50
0+720.000	104.821	3.50	104.399	104.891	0.492	104.821	3.50
0+740.000	105.202	3.50	104.745	105.272	0.527	105.202	3.50
0+760.000	105.778	3.50	105.464	105.848	0.384	105.778	3.50
0+780.000	106.354	3.50	106.056	106.424	0.368	106.354	3.50
0+800.000	106.575	3.50	106.104	106.645	0.541	106.575	3.50

Nota de Serviço Terraplenagem



trecho: estacas 0+000 0+850

Obra: São Bento

Estaca	LADO ESQUERDO		EIXO			LADO DIREITO	
	BORDO DO PAVIMENTO		COTA	COTA	ALTURA	BORDO DO PAVIMENTO	
	COTA	DISTÂNCIA	TERRENO	PROJETO	(C-) (A+)	COTA	DISTÂNCIA
0+820.000	106.162	3.50	106.056	106.232	0.176	106.162	3.50
0+840.000	105.371	3.50	105.456	105.441	-0.015	105.371	3.50
0+850	104.986	3.50	105.056	105.056	0.000	104.986	3.50